

\$31,000,000
**CELEBRATE VIRGINIA NORTH
COMMUNITY DEVELOPMENT AUTHORITY
(STAFFORD COUNTY, VIRGINIA)
SPECIAL ASSESSMENT REVENUE BONDS
SERIES 2003B**

DEVELOPER'S CONTINUING DISCLOSURE STATEMENT

Statement # 14

Period Covered: Second Qtr 2007

Attn: Keenan Rice
MuniCap
8340 Governor Ridgley Lane
Ellicott City, MD 21043

In accordance with the "Continuing Disclosure Agreement" (the "Disclosure Agreement") by and between the undersigned, Celebrate Virginia Development Company, LLC (the "Developer") and MuniCap, Inc. (the "Dissemination Agent") and other parties dated as of December 1, 2003, the Developer hereby provides the following information as of June 30, 2007. All terms having initial capitalization and not defined herein shall have the meanings set forth in the Limited Offering Memorandum dated as of November 24, 2003. To the best of the knowledge of the undersigned:

1) Status of Construction and Completion of the Celebrate Virginia North CDA:

Public Improvement	Original Budget	Revised Budget	Spent to Date	Percent Complete
Soft Costs				
Traffic Engineering	\$81,226.39	\$81,226.39	\$81,226.39	100.00%
Design & Engineering	\$1,836,373.81	\$2,170,385.50	\$2,170,385.50	100.00%
Geotechnical Engineering	\$546,549.09	\$546,549.09	\$545,626.66	99.83%
Environmental Permits	\$706,054.01	\$787,880.55	\$787,880.55	100.00%
Historical Property Permits	\$197,773.43	\$187,773.43	\$187,773.43	100.00%
Survey	\$38,599.00	\$109,049.86	\$109,049.86	100.00%
Construction Stakeout	\$401,204.94	\$529,109.66	\$529,109.66	100.00%
Permits & Bonds	\$153,768.50	\$173,971.83	\$173,971.83	100.00%
Utility Relocations	\$541,577.48	\$851,444.59	\$846,756.10	99.45%
Project Management	\$52,924.79	\$52,924.79	\$52,924.79	100.00%
Right of Way Acquisition	\$663,150.50	\$854,507.52	\$854,507.52	100.00%
CDA Expenses	\$150,000.00	\$181,450.00	\$181,442.46	99.99%
VDOT Inspection	\$100,000.00	\$0.00	\$0.00	0.00%
Legal	\$17,246.15	\$21,453.65	\$21,453.65	100.00%
Subtotal	\$5,486,448.09	\$6,547,726.86	\$6,542,108.40	99.91%

Other Costs				
Cost of Issuance	\$619,348.13	\$619,348.13	\$619,348.13	100.00%
Bond Closing Costs	\$224,788.95	\$224,788.95	\$224,788.95	100.00%
Subtotal	\$844,137.08	\$844,137.08	\$844,137.08	100.00%
Construction Costs				
Mobilization	\$225,000.00	\$221,062.50	\$221,062.50	100.00%
Demolition	\$8,660.00	0.00	\$0.00	100.00%
Clearing	\$117,370.00	\$113,531.85	\$113,531.85	100.00%
Excavation	\$1,338,750.00	\$2,076,678.48	\$2,076,678.48	100.00%
Storm Sewer	\$2,484,503.19	\$1,904,248.23	\$1,904,248.23	100.00%
Water	\$958,121.25	\$1,277,154.34	\$1,277,154.34	100.00%
Sewer	\$1,160,005.20	\$3,201,448.78	\$3,201,448.78	100.00%
Curb	\$629,901.00	\$629,901.00	\$586,824.06	93.16%
Sidewalk	\$185,553.40	\$185,553.40	\$45,142.28	24.33%
Erosion Control	\$408,575.55	\$385,016.14	\$385,016.14	100.00%
Seeding	\$101,137.20	\$212,675.32	\$212,675.32	100.00%
Pavement	\$1,502,407.33	\$2,329,222.64	\$2,329,222.64	100.00%
Stone	\$1,200,687.69	\$1,495,338.86	\$1,495,338.86	100.00%
Underdrain	\$187,722.03	\$125,946.52	\$125,946.52	100.00%
Striping	\$62,000.00	\$62,000.00	\$24,144.33	38.94%
Signage	\$113,121.50	\$73,121.50	\$38,630.80	52.83%
Rock Ditches	\$997,000.00	\$0.00	\$0.00	0.00%
Retaining Walls	\$187,940.00	\$187,079.84	\$187,079.84	100.00%
Storm Ponds #1 & #2	\$267,430.00	\$465,084.75	\$465,084.25	99.99%
Guardrail	\$7,000.00	\$5,000.00	\$0.00	0.00%
Conduits	\$140,000.00	\$229,798.26	\$229,798.26	100.00%
Fuel Charge/Stone Addition	\$199,998.12	\$199,998.12	\$116,840.00	58.42%
Landscaping/Irrigation	\$1,000,000.00	\$1,114,566.91	\$1,114,566.91	100.00%
England Run Conspan	\$587,169.52	\$687,169.52	\$687,169.52	100.00%
Sanford Road Bridge	\$1,045,239.50	\$1,403,360.24	\$1,403,360.24	100.00%
Traffic Signals	\$154,622.66	\$154,622.66	\$0.00	0.00%
Stormwater Mgt. Pond # 11	\$316,702.79	\$334,942.19	\$334,942.19	100.00%
Stormwater Mgt. Pond # 12	\$912,000.00	\$897,895.16	\$897,895.16	100.00%
Route 17 Improvements	\$4,200,000.00	\$5,951,158.17	\$5,951,158.17	100.00%
Greenbank C. Rd./CVA P.	\$437,000.00	\$437,000.00	\$437,000.00	100.00%
Subtotal	\$21,135,617.93	\$26,360,575.38	\$25,861,959.67	98.11%
Contingency	\$769,296.00	\$0.00	\$0.00	0.00%
Construction Mgt. Fee	\$583,849.03	\$972,265.27	\$972,265.27	100.00%
Subtotal	\$1,353,145.03	\$972,265.27	\$972,265.27	100.00%
Subtotal Public Improvements	\$28,819,348.13	\$34,724,704.59	\$34,220,470.42	98.55%
Less: Private Funds	(\$1,882,607.56)*	(\$7,787,964.02)*		
Total Public Improvements	\$26,936,740.57	\$26,936,740.57		

* According to the "Private Assessment Infrastructure Reimbursement Agreement," dated December 11, 2003, by and between Celebrate Virginia Development Company, LLC, Greenbank, LLC and the Celebrate Virginia Corporate Campus, LLC, (the Landowners), the landowners are responsible for all costs over and above the construction fund balance. As a result, the difference between the original and revised budgets will be paid by the landowners directly.

2) Status of Development and Sales of Residential Lots:

Ryland Homes Residential Lots

Unit Type	Number of Units	Number of Units Platted	Number of Units Closed with Builder	Number of Units Sold to Home Buyers	Number of Units Closed with Home Buyers	Average Sales Price
Single-family	50	50	50	10	3	\$747,070
Total:	50	50	50	10	3	\$747,070

Pulte Homes/Del Webb Residential Lots

Unit Type	Number of Units	Number of Units Platted	Number of Units Closed with Builder	Number of Units Sold to Home Buyers	Number of Units Closed with Home Buyers	Average Sales Price
Single-family	959	0	959	53	0	\$350,000
Villa	327	0	327	0	0	0
Total:	1,286	0	1,286	53	0	\$350,000

(REMAINDER OF PAGE INTENTIONALLY LEFT BLANK)

3) Status of Development and Sales of Retail and Commercial Property:

Status of Development and Sales of Retail Property

Property Type & Parcel	Size - sf/a	Proposed Development
Retail Parcel 44Y-1A	1.013 acre	Sold - 6/2005 Veterinary Clinic
Retail Parcel 44Y-2A	0.966 acre	<i>Under Contract</i> Thurston
Retail Parcel 44Y-3A	1.017 acre	Sold - 4/2005 Car Wash
Retail Parcel 44Y-4A	1.629 acres	Sold 10/2005 14,000 sf retail bldg.
Retail Parcel 44Y-4C	1.325 acres	Sold 5/2006 Wachovia Bank
Retail Parcel 44Y-5C	0.931 acres	Sold 5/2006 Chevy Chase Bank
Retail Parcel 44Y-7B	1.51 acres	Sold 6/2006 Ruby Tuesday
Retail Parcel 44Y-10	1.823 acres	<i>Under Contract</i> Ahearn
Retail Parcel 44Y-4B	7.346 acres	<i>Under Contract</i> Giant & Multi-tenant building
Retail Parcel 44Y-5B	5.080 acres	<i>Under Contract</i> Giant & Multi-tenant building
Retail Parcel 44Y-5D	2.242 acres	<i>Under Contract</i> Giant & Multi-tenant building
Retail Parcel 44Y-6	1.27 acres	<i>Under Contract</i> Thurston
Retail Parcel 44Y-5A	5.64 acres	<i>Under Contract</i> Young Lee
Retail Parcel 44-90	0.834 acre	<i>Under Contract</i> Cornerstone Baptist Church

(REMAINDER OF PAGE INTENTIONALLY LEFT BLANK)

Status of Development and Sales of Commercial Property

Corporate Campus		
Commercial - Retirement Community Parcel 44W-A, Parcel 44W-B	251.4 acres *	Sold to Pulte - 10/22/04 1,270 Retirement Units
Commercial - Residential Development Parcel 44W-G	64.14 acres **	Sold Ryland Homes -12/30/04 50 Residential Lots
Commercial - Office Building Parcel 44W-4B	1.5058 acres	Sold to CVA Office - 3/15/06 11,000 sq.ft. building
Commercial - Flex Office Building Parcel 44W-5D	1.674 acres	Sold to Heritage Corps. – 6/12/07 11,900 sq. ft. building
Golf Course		
Golf Course - Parcel 52-1	193 acres***	50-year land lease - First Course Completed

* Pulte - Site Plans for Phase I have been approved. Site development currently underway; anticipate occupancy of first units Fall 2007.

** Ryland Homes – all sections have been subdivided; construction of homes underway in Sections 17 & 19.

*** Golf Course Clubhouse - under construction; anticipated opening September 2007.

4) Status of Development and Leasing for Commercial and Retail Property:

Commercial & Retail Property

Property Type	Spaces Leased	GLA (Square Feet)
Corporate Campus	0	0
Retail	20	132,828
Total	20	132,828

Retail Property

Tenant Name	GLA (Square Feet)
Giant Food	75,000
Total Leased	75,000

Retail Building 17,040 square feet)*

Tenant Name	GLA (Square Feet)
ABC store	2,800
Nails Salon	1,500
Hair Salon	1,500
Tan Studio	3,000
Thai Restaurant	2,500
Parcel Store	1,500
Sub Store	1,800
Dental Office	2,340
Sprinkler Room	100
Total Leased	17,040

Retail Building (48,068 square feet)*

Tenant Name	GLA (Square Feet)
Burgers & Fries Restaurant	2,500
Cleaners	1,800
Chinese Buffet Restaurant	4,000
Italian Restaurant	3,816
Party Store	12,000
Sprint	1,820
Bakery	1,600
Deli	1,900
Gym	11,152
Sprinkler Rooms	200
Total Leased	40,788

* Tenants listed for the 17,040 square foot Retail Building and the 48,068 square foot Retail Building have executed lease agreements for buildings currently under construction. First units were occupied March 2007.

- 5) Payment of Special Assessments for Property owned by Landowners: There were no delinquent annual assessments for fiscal years 2003 through 2006. Annual assessments in the amount of \$2,017,759.89 were levied for fiscal year 2006 and were due in two equal installments of \$1,008,879.95 on June 5, and December 5, 2006. As of June 19, 2007, Stafford County has reported collecting \$2,017,759.89, representing 100 percent of the annual installment of special assessments for fiscal year 2006.

Annual assessments in the amount of \$2,043,394.15 have been levied for fiscal year 2007 and are due in two equal installments of \$1,021,697.08 on June 5, and December 5, 2007. As of August 8, 2007, Stafford County has reported collecting \$1,018,477.55, representing 99.7 percent of the first half installment of annual assessments for fiscal year 2007. As of August 8, 2006, Stafford County also reported that \$3,219.42 in first half installment of annual assessments remain uncollected from parcels 44W-17-5, 44W-17-6 and 44-76D for fiscal year 2007.

6) Trustee's Funds and Account Balances and the Amount of Bonds Outstanding:

- a. The balance as of December 31, 2006, interest paid, disbursements, additional proceeds, and account balances for each funded account as of June 30, 2007, are shown the table below. (Please note, the balance of Series 2003B Bonds in the amount of \$13,012,638.89 were used for the defeasance of the Series 2002 and 2003A Bonds, less balances in the Series 2002 and 2003A Construction Funds equal to \$2,214,300.96, and to pay the underwriter's discount of approximately 1.5 percent.)

Trustee's Funds & Account Balances

Fund or Account	Balance 12/31/06	Interest Paid	Additional Proceeds	Disbursements	Balance 06/30/07
Golf Surcharge	\$0	\$29	\$3,000	\$0	\$3,029
Construction	\$134,988	\$3,729	\$20,445	\$0	\$159,161
Debt Service Reserve	\$2,540,678	\$34,641	\$0	\$34,656	\$2,540,662
Bond Payments	\$2	\$0	\$1,024,063	\$1,024,063	\$2
Special Assessment Prepayment	\$0	\$0	\$0	\$0	\$0
Special Assessment Revenue	\$18,608	\$2,473	\$1,043,717	\$1,058,719	\$6,079
Administrative Expense	(\$0)	\$38	\$14,212	\$11,256	\$2,994
Total	\$2,694,276	\$40,910	\$2,105,436	\$2,128,695	\$2,711,927

- b. The total outstanding bonds are shown in the table below.


Outstanding Series 2003B Bonds

CUSIP Number	Term	Coupon Rate	Issue Amount	Outstanding Amount
15101JAD6	March 1, 2018	6.25%	\$6,561,000	\$6,561,000
15101JAE4	March 1, 2025	6.60%	\$7,713,000	\$7,713,000
15101JAC8	March 1, 2034	6.75%	\$16,726,000	\$16,726,000
Total			\$31,000,000	\$31,000,000

(REMAINDER OF PAGE INTENTIONALLY LEFT BLANK)

7) **Litigation:** Celebrate Virginia North is currently involved in litigation with its prior design engineering firm, Bagby, Caldwell & Associates ("Bagby"). Celebrate is pursuing contract damages for breach and non-performance of the contract. Celebrate is seeking \$750,000 in damages. In response to the suit, Bagby filed a counter-claim alleging non-payment for its services in an amount just over \$97,000. The action is filed in Fredericksburg Circuit Court. There is no trial date set for the matter.

**CELEBRATE VIRGINIA DEVELOPMENT
COMPANY, LLC**

X By: 
Name: B. Judson Honaker, Jr.
Title: President
Date: 8/29/07