

September 11, 2007

Mr. Keenan S. Rice MuniCap Public Finance 6760 Alexander Bell Drive, Suite 220 Columbia, MD 21046

WRITER'S DIRECT DIAL:

Re: CDA Road Update as of September 30, 2007

## Dear Keenan:

As requested, the following information regarding the status of our CDA road project is accurate through September 30, 2007.

1. Roads construction status (Per billings as of 09/30/07):

	BILLED	CONSTRUCTED
a. DCB II Blvd.	100%	100% (Open to traffic)
b. DCB I Blvd.	100%	100% (Open to traffic)
c. Nokes Blvd.	100%	100% (Open to traffic/Accepted)
d. City Center Blvd.	100%	100% (Open to traffic/Accepted)
e. Atlantic Blvd.	100%	100% (Open to traffic)
f. Ramps A & E	100%	100% (Open to traffic)

2. Mall construction and leasing status:

a. Sitework	100%	Complete
b. Building Shell	100%	Complete
c. Tenant Build-out	133	Tenants open
	1	Tenants under construction
d. Anchor Stores	Open	Lord & Taylor, Hechts, JC Penny, Sears, Nordstrom
e. Other Large Stores	Open	ECPI, Old Navy, Hennes & Mauritz,
		Pediatrics @ Nite, Danker Furniture, Champion Billiards &
		Barstools, Dick's Sporting Goods and LA Fitness

3. As of September 30, 2007, Lerner has 133 fully executed leases totaling 311,227 SF excluding the Anchors, Other Large Stores listed in item 2 above, Kiosks and Tenants under Construction. The square footage includes 60,976 SF in the Nordstrom wing, of which 47,596 SF is occupied. The total number of Kiosks at the end of the quarter was 10.

If you have any questions, please call me at (301) 984-1500.

Sincery,

Lori Creasy

Sr. Vice-President/Corporate Controller

LC: ls

cc: Mr. Arthur N. Fuccillo, Lerner Enterprises Mr. Robert K. Tanenbaum, Lerner Enterprises